

Grantee: Texas - TDHCA

Grant: B-08-DN-48-0001

October 1, 2016 thru December 31, 2016 Performance



Grant Number:

B-08-DN-48-0001

Obligation Date:**Award Date:****Grantee Name:**

Texas - TDHCA

Contract End Date:**Review by HUD:**

Reviewed and Approved

Grant Award Amount:

\$91,323,273.28

Grant Status:

Active

QPR Contact:

John Touchet

LOCCS Authorized Amount:

\$91,323,273.28

Estimated PI/RL Funds:

\$5,638,407.44

Total Budget:

\$96,961,680.72

Disasters:

Declaration Number

No Disasters Found

Narratives

Areas of Greatest Need:

This Action Plan will be used by the Texas Department of Housing and Community Affairs (TDHCA) to distribute and use \$91,323,273.28 through the Neighborhood Stabilization Program (NSP), which the U.S. Department of Housing and Urban Development (HUD) is providing to the State of Texas. The NSP funds were authorized by the Housing and Economic Recovery Act of 2008 (HERA) as an adjunct to the Community Development Block Grant (CDBG) Program for the redevelopment of abandoned and foreclosed homes and residential properties. Texas NSP funding is available to eligible entities operating in counties meeting the threshold of greatest need. A multi-level approach will be used in the distribution of funds to communities. The first level, Direct Allocation, is a reservation of a specified amount available to eligible entities in 25 counties identified as having the highest order of significant need. The second level, Select Pool, is an initial competitive allocation of not less than \$500,000, available to entities in up to 76 additional counties which have also been identified as demonstrating significant need. In addition, a separate pool of Texas NSP funds is available for land banking activities.

Distribution and and Uses of Funds:

NSP activities will include the establishment of financing mechanisms for purchase and redevelopment of foreclosed homes and residential properties, purchase and rehabilitation of homes and residential properties that have been abandoned or foreclosed, establishment of land bank/trusts, removal of blight, and the redevelopment of demolished or vacant properties. Households directly assisted with NSP funds must income qualify and be at or below 120% of the Area Median Income (AMI), as defined by HUD. The following counties have been identified as having the greatest need (in order of need score): Tarrant Dallas Cameron Bexar Hidalgo Harris Nueces Collin Webb Travis Montgomery El Paso Brazoria Potter Jefferson Denton Taylor Williamson Bell Lubbock Galveston Wichita Fort Bend Ector McLennan Gregg Tom Green Grayson Brazos Victoria Orange Bowie Harrison Midland Smith Comal Hays Ellis Johnson Kaufman Parker Bastrop Hood Liberty Hunt Henderson Rockwall Wise Hill Burnet Navarro Guadalupe Randall Angelina Wood Matagorda Lamar San Patricio Atascosa Milam Maverick Jim Wells Eastland Van Zandt Kleberg Grimes Hale Palo Pinto Nacogdoches Hopkins Kendall Coryell Cooke Kerr Medina Aransas Caldwell Wilson Gonzales Waller Anderson Val Verde Montague Llano Washington Fannin Walker Upshur Brown Cherokee Jackson Austin Starr Wharton Polk Gillespie Jasper Leon Willacy Erath Howard

Definitions and Descriptions:

Low Income Targeting:

Acquisition and Relocation:



Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$87,989,803.65
Total Budget	\$304,311.15	\$87,989,803.65
Total Obligated	\$304,309.15	\$87,792,077.05
Total Funds Drawdown	\$256,696.75	\$83,012,674.34
Program Funds Drawdown	(\$91,200.83)	\$74,053,154.12
Program Income Drawdown	\$347,897.58	\$8,959,520.22
Program Income Received	\$324,361.54	\$10,958,743.18
Total Funds Expended	\$0.00	\$85,762,268.17
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$13,698,490.99	\$0.00
Limit on Admin/Planning	\$9,132,327.33	\$9,145,277.28
Limit on State Admin	\$0.00	\$9,145,277.28
Most Impacted and Distressed Threshold (Projected)	\$0.00	\$0.00

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$22,830,818.32	\$55,123,536.24

Overall Progress Narrative:

Texas Department of Housing and Community Affairs (TDHCA) has continued to work closely with its subrecipients to provide technical assistance and oversight in an effort to guide NSP1 toward successful completion. Texas NSP this quarter assisted subgrantees to complete activities and contracts. In future quarters, program income will enable developers to complete NSP1 redevelopment activities on land bank properties. To simplify reporting in QPR, Texas NSP will not enter data or narrative for Grantee Activities without reportable action in the quarter. For all unexpired NSP1 Contracts, Texas NSP staff will continue to provide technical assistance and support for completion of contract requirements. For the 4th quarter



of 2016, no reportable action occurred for the following Grantee Activities:

Affordable Homes of South Texas, Inc.

77090000108 B2

77090000108 C

77090003108 PI

77090000108 F

77090000204 F

Brownsville Housing Authority

77090000105 D

77090000105 E2SA

77090003105 PI-SA

77090000105 F

City of Galveston

77090000110 B2

77090000110 D

77090000110 E1

77090000110 E2

77090000110 E2SA

77090000110 F

77090003110 PI-SA

City of Harlingen

77090000123 B1

77090000123 B2

77090000123 B2SA

77090000123 D

77090003123 PI

77090003123 PI-SA

77090000123 F

City of Irving

77090000106 B1

77090000106 B2

77090000106 B2SA

77090000106 D

77090003106 PI

77090000106 F

City of Port Arthur

77090000154 C

77090000154 D

77090000154 E2SA

77090003154 PI

77090000154 F

City of Waelder

77099999124 B1

77099999124 B2

77099999124 D

77099999124 E2SA

77099993124 PI

77099999124 F

Community Development Corporation of Brownsville

77090000150 B2SA

77090000150 D

77090000150 F

77090003150 PI-SA

Frazier Revitalization, Inc.

77090000164 D

77090000164 E2

77090003164 PI-SA

77090000164 F

Housing Authority of San Benito



77090000113 B1
77090000113 E1
77090000113 E1SA
77090000113 F
Housing Authority of the County of Hidalgo
77090000169 F
77090003169 PI
77090003169 PISA
Midland County Housing Authority
77099999170 B1
77099999170 B2
77099999170 B2SA
77099999170 F
77099993170 PI
77099993170 PISA
Texas State Affordable Housing Corporation
77090000101 F
UPCDC TEXAS, Inc.
77090000601 C
77090000601 F

The following Activities were completed in previous quarters, there will be no further reporting until the final NSP QPR:

Abilene Neighborhoods in Progress
77090000172 F
Austin Habitat for Humanity, Inc.
77090000213 C
77090000213 E2
77090000213 E2SA
77090000213 F
Bryan-College Station Habitat for Humanity
77099999200 E1SA
77099999200 E2SA
Builders of Hope CDC
77090000153 E2
77090000153 E2SA
77090003153 PI
77090000153 F
Central Dallas Community Development Corporation
77090000119 F
City of Austin
77090000146 B1
77090000146 B2
77090000146 B2SA
77090000146 E1
77090000146 E2
77090000146 E2SA
77090000146 F
City of Beaumont
77090000163 D
77090000163 F
City of Bryan
77099999120 B2SA
77099999120 D
77099999120 F
City of El Paso
77090000112 B2SA
77090003112 PI
77090000112 F
City of Garland



City of Houston
77090000117 F
City of Huntsville
77099999126 B1
77099999126 B1SA
77099999126 B2
77099999126 B2SA
77099999126 E1
77099999126 E2
77099999126 E2SA
77099993126 PI
77099993126 PI-SA
77099999126 F
City of Kilgore
77090002603 D
City of Laredo
77090000107 B2SA
77090000107 D
77090000107 F
77090003107 PI-SA
City of Lubbock
77090000160 F
City of Odessa
77090000158 B1
77090000158 B1SA
77090000158 B2
77090000158 B2SA
77090000158 C
77090000158 D
77090000158 F
City of San Angelo
77099999128 E1
77099999128 E2
77099999128 E2SA
77099999128 F
City of San Marcos
77099999141 B2SA
77099999141 D
77099999141 F
City of Seguin1
77099999121 B1
77099999121 B2
77099999121 B2SA
77099999121 E2SA
77099999121 D
77099999121 E1
77099999121 F
City of Terrell
77099999140 D
77099999140 F
Covenant Community Capital Corporation
77090000215 B2SA
Enterprise Community Partners, Inc.
77099999173 F
FC Austin One Housing Corporation
77090000217 E1SA
77090000217 E2SA
Fort Worth Affordability, Inc.
77090000218 B2SA



Fort Worth Affordability, Inc.
 77090000265 B2SA
 77090000265 F
 Guadalupe Neighborhood Development Corporation
 Housing and Community Services, Inc.
 77090000252 B2SA
 Inclusive Communities Project
 77090000183 F
 Pepper Tree Manor 250 GP, LLC
 Plano Housing Corporation
 77090000166 F
 San Antonio Alternative Housing Corporation
 77090000125 E2SA
 77090000125 F
 77090003125 PI-SA
 Tarrant County Housing Partnership
 77090000214 B2SA
 77090000216 B2SA
 77090003104 PI
 77090000104 F
 Travis County Housing Finance Corporation
 77090000157 F

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
0001, Financing Mechanisms	\$0.00	\$1,068,566.28	\$792,618.17
0002, Acquisition and Rehab	(\$91,200.83)	\$43,583,268.14	\$38,291,217.85
0003, Land Bank	\$0.00	\$9,049,884.46	\$8,466,623.57
0004, Demolition	\$0.00	\$2,224,502.71	\$1,912,698.25
0005, Redevelopment	\$0.00	\$21,473,940.05	\$16,780,256.52
0006, Program Income	\$0.00	\$5,479,267.05	\$389,349.00
0099, Administration	\$0.00	\$8,473,047.52	\$7,420,390.76
9999, Restricted Balance	\$0.00	\$0.00	\$0.00



Activities

Project # / Title: 0001 / Financing Mechanisms

Grantee Activity Number: 77090000157 A1SA
Activity Title: Travis County HFC - Permanent Financing Setaside

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0001

Projected Start Date:

09/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Financing Mechanisms

Projected End Date:

06/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Travis County Housing Finance Corporation

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$252,146.31
Total Budget	\$0.00	\$252,146.31
Total Obligated	\$0.00	\$252,146.31
Total Funds Drawdown	\$0.00	\$252,146.31
Program Funds Drawdown	\$0.00	\$249,869.84
Program Income Drawdown	\$0.00	\$2,276.47
Program Income Received	\$2,083.25	\$60,072.59
Total Funds Expended	\$0.00	\$252,146.31
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall coordinate access to Texas NSP permanent mortgage financing for two (2) households at or below 50% of AMI at the time of homebuyer contract. Contractor shall accept homebuyer applications with required supporting documentation and determine initial income eligibility for the program.

Two (2) of the activities shall benefit households that are at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.



Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		2/2	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	2/2	0/0	2/2	100.00
# Owner Households	0	0	0	2/2	0/0	2/2	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77090000157 A2
Activity Title:	Travis County HFC - Homebuyer Assistance

Activity Category:
Homeownership Assistance to low- and moderate-income

Project Number:
0001

Projected Start Date:
09/01/2009

Benefit Type:
Direct (HouseHold)

National Objective:
NSP Only - LMMI

Activity Status:
Completed

Project Title:
Financing Mechanisms

Projected End Date:
06/30/2012

Completed Activity Actual End Date:

Responsible Organization:
Travis County Housing Finance Corporation

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$115,385.33
Total Budget	(\$500.00)	\$115,385.33
Total Obligated	(\$500.00)	\$115,385.33
Total Funds Drawdown	(\$500.00)	\$115,385.33
Program Funds Drawdown	\$0.00	\$114,765.90
Program Income Drawdown	(\$500.00)	\$619.43
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$115,885.33
Travis County Housing Finance Corporation	\$0.00	\$115,885.33
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall coordinate access to Texas NSP Homebuyer Assistance for eight (8) households at or below 120% of the current AMI at the time of homebuyer contract. Texas NSP Homebuyer Assistance must be justified according to need and may not exceed thirty thousand dollars (\$30,000) per household and may be combined with permanent financing for eligible households. Contractor shall accept homebuyer applications with required supporting documentation to justify the amount of assistance and determine initial income eligibility for the program.

Six (6) of the activities shall benefit households that are fifty-one percent (51%) to one hundred twenty percent (120%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:

Budget reconciliation, no net change to Contract budget.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	6/6
# of Singlefamily Units	0	6/6

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	6/6	6/6	100.00
# Owner Households	0	0	0	0/0	6/6	6/6	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77090000157 A2SA
Activity Title:	Travis County HFC - Homebuyer Assistance Setaside

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0001

Projected Start Date:

09/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Financing Mechanisms

Projected End Date:

06/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Travis County Housing Finance Corporation

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$4,092.00
Total Budget	\$500.00	\$4,092.00
Total Obligated	\$500.00	\$4,092.00
Total Funds Drawdown	\$500.00	\$4,092.00
Program Funds Drawdown	\$0.00	\$3,592.00
Program Income Drawdown	\$500.00	\$500.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,592.00
Travis County Housing Finance Corporation	\$0.00	\$3,592.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall coordinate access to Texas NSP Homebuyer Assistance for eight (8) households at or below 120% of the current AMI at the time of homebuyer contract. Texas NSP Homebuyer Assistance must be justified according to need and may not exceed thirty thousand dollars (\$30,000) per household and may be combined with permanent financing for eligible households. Contractor shall accept homebuyer applications with required supporting documentation to justify the amount of assistance and determine initial income eligibility for the program.

Two (2) of the activities shall benefit households that are at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:

Budget reconciliation, no net change to Contract budget.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2
# of Singlefamily Units	0	0/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/2	0/0	0/2	0	
# Owner Households	0	0	0	0/2	0/0	0/2	0	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 77090000192 A1

Activity Title: Enterprise - Permanent Financing

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0001

Projected Start Date:

09/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Completed

Project Title:

Financing Mechanisms

Projected End Date:

05/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Enterprise Community Partners, Inc.

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$93,674.00
Total Budget	\$0.00	\$93,674.00
Total Obligated	\$0.00	\$93,674.00
Total Funds Drawdown	\$0.00	\$93,674.00
Program Funds Drawdown	\$0.00	\$93,674.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$669.93	\$15,946.80
Total Funds Expended	\$0.00	\$93,674.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall coordinate access to Texas NSP Homebuyer Assistance to facilitate the acquisition of ten (10) homes for ten (10) households at or below one hundred twenty percent (120%) of the current AMI at the time of homebuyer contract that will result in ten (10) owner occupied homes. Texas NSP Homebuyer Assistance must be justified according to need and may not exceed thirty thousand dollars (\$30,000) per household and may be combined with permanent financing for eligible households. Contractor shall accept homebuyer applications with required supporting documentation to justify the amount of assistance and determine initial income eligibility for the program.

Seven (7) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Three (3) of the activities shall benefit households that are fifty-one percent (51%) to one hundred twenty percent (120%) of the current AMI at the time of homebuyer contract.

Location Description:

Qualifying neighborhoods identified in the application within Dallas County.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3/3
# of Singlefamily Units	0	3/3

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	3/3	3/3	100.00
# Owner Households	0	0	0	0/0	3/3	3/3	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77099999173 A1SA
Activity Title:	Enterprise - Permanent Financing Setaside

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0001

Projected Start Date:

09/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Completed

Project Title:

Financing Mechanisms

Projected End Date:

08/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Enterprise Community Partners, Inc.

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$43,010.82
Total Budget	\$0.00	\$43,010.82
Total Obligated	\$0.00	\$43,010.82
Total Funds Drawdown	\$0.00	\$43,010.82
Program Funds Drawdown	\$0.00	\$43,010.82
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$486.08	\$10,954.04
Total Funds Expended	\$0.00	\$43,010.82
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall coordinate access to Texas NSP permanent mortgage financing for one (1) household at or below fifty percent (50%) of AMI at the time of homebuyer contract. Contractor shall accept homebuyer applications with required supporting documentation and determine initial income eligibility for the program.

One (1) of the activities shall benefit a household that is at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in Ellis County, as identified in its Texas NSP Application.

Activity Progress Narrative:

Accomplishments Performance Measures

**This Report Period
Total**

**Cumulative Actual Total / Expected
Total**



# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/1	0/0	1/1	100.00
# Owner Households	0	0	0	1/1	0/0	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77099999191 A1SA
Activity Title:	Enterprise - Permanent Financing Setaside

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0001

Projected Start Date:

09/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Completed

Project Title:

Financing Mechanisms

Projected End Date:

08/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Enterprise Community Partners, Inc.

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$199,112.19
Total Budget	\$0.00	\$199,112.19
Total Obligated	\$0.00	\$199,112.19
Total Funds Drawdown	\$0.00	\$199,112.19
Program Funds Drawdown	\$0.00	\$24,151.73
Program Income Drawdown	\$0.00	\$174,960.46
Program Income Received	\$1,622.57	\$37,870.54
Total Funds Expended	\$0.00	\$199,112.19
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall coordinate access to Texas NSP permanent mortgage financing for two (2) households at or below fifty percent (50%) of AMI at the time of homebuyer contract. Contractor shall accept homebuyer applications with required supporting documentation and determine initial income eligibility for the program.

Two (2) of the activities shall benefit households that are at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in Rockwall County, as identified in its Texas NSP Application.

Activity Progress Narrative:

Accomplishments Performance Measures

**This Report Period
Total**

**Cumulative Actual Total / Expected
Total**



# of Housing Units	0	2/2
# of Singlefamily Units	0	2/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	2/2	0/0	2/2	100.00
# Owner Households	0	0	0	2/2	0/0	2/2	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 0002 / Acquisition and Rehab

Grantee Activity Number:	77090000104 B1
Activity Title:	Tarrant Co. Housing Partnership - Acquisition

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Tarrant County Housing Partnership

Overall

Total Projected Budget from All Sources

Total Budget

Total Obligated

Total Funds Drawdown

Oct 1 thru Dec 31, 2016

N/A

(\$45,050.39)

(\$45,050.39)

(\$41,569.69)

To Date

\$1,015,069.61

\$1,015,069.61

\$1,015,069.61

\$1,014,430.94



Program Funds Drawdown	(\$40,931.02)	\$993,197.53
Program Income Drawdown	(\$638.67)	\$21,233.41
Program Income Received	\$185.82	\$730,592.73
Total Funds Expended	\$0.00	\$1,060,120.00
Tarrant County Housing Partnership	\$0.00	\$1,060,120.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire twelve (12) homes or residential properties that are foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Thirteen (13) of the activities shall benefit households that are fifty-one percent (51%) to one hundred twenty percent (120%) of the current AML at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:

Budget reconciliation , no net change to Contract budget.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	13/12
# of Parcels acquired voluntarily	0	13/12

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	13/12
# of Singlefamily Units	0	13/12

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	13/12	13/12	100.00
# Owner Households	0	0	0	0/0	13/12	13/12	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	77090000104 B1SA
Activity Title:	Tarrant Co. Housing Partnership - Acquisition

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Tarrant County Housing Partnership

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$40,931.02
Total Budget	\$40,931.02	\$40,931.02
Total Obligated	\$40,931.02	\$40,931.02
Total Funds Drawdown	\$40,931.02	\$40,931.02
Program Funds Drawdown	\$40,931.02	\$40,931.02
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Tarrant County Housing Partnership	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition set aside

Location Description:

Tarrant County

Activity Progress Narrative:

Budget reconciliation, Add set aside activity for acquisition, no net change to Contract budget.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	77090000104 B2
Activity Title:	Tarrant Co. Housing Partnership - Rehab

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
0002

Projected Start Date:
09/01/2009

Benefit Type:
Direct (HouseHold)

National Objective:
NSP Only - LMMI

Activity Status:
Under Way

Project Title:
Acquisition and Rehab

Projected End Date:
08/31/2013

Completed Activity Actual End Date:

Responsible Organization:
Tarrant County Housing Partnership

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$455,838.53
Total Budget	(\$65,787.42)	\$455,838.53
Total Obligated	(\$65,787.42)	\$455,838.53
Total Funds Drawdown	(\$28,219.59)	\$455,838.53
Program Funds Drawdown	(\$28,219.59)	\$450,854.05
Program Income Drawdown	\$0.00	\$4,984.48
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$521,625.95
Tarrant County Housing Partnership	\$0.00	\$521,625.95
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall conduct twelve (12) residential property rehabilitations and/or reconstructions of housing units within the target area(s) utilizing the funds provided under the corresponding Contract Activity line item in Exhibit B, Budget , of this contract resulting in twelve (12) owner-occupied homes.

Rehabilitated homes (the entire unit) must be brought up to, at a minimum, Housing Quality Standards as well as local building codes and zoning ordinances. If homes are to be rehabilitated in areas where there are no applicable local building codes, then the homes must be brought up to, at a minimum, Texas Minimum Construction Standards (TMCS).

Reconstructed homes must meet the International Residential Codes, as required by Chapter 214, Subchapter G, of the Local Government Code and all applicable energy efficiency standards established by §2306.187 of the Texas Government Code as well as energy standards as verified by REScheck certification. New construction single-family homes must also be compliant with the universal design features as required by §2306.514 of the Texas Government Code.

Twelve (12) of the activities shall benefit households that are fifty-one percent (51%) to one hundred twenty percent (120%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.



Activity Progress Narrative:

Budget reconciliation, no net change to Contract budget.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	0/12

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/12

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/12	0/12	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77090000104 B2SA
Activity Title:	Tarrant Co. Housing Partnership - Acquisition

Activity Category:
 Rehabilitation/reconstruction of residential structures

Project Number:
 0002

Projected Start Date:
 09/01/2009

Benefit Type:
 Direct (HouseHold)

National Objective:
 NSP Only - LH - 25% Set-Aside

Activity Status:
 Under Way

Project Title:
 Acquisition and Rehab

Projected End Date:
 08/31/2013

Completed Activity Actual End Date:

Responsible Organization:
 Tarrant County Housing Partnership

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$28,219.59
Total Budget	\$28,219.59	\$28,219.59
Total Obligated	\$28,219.59	\$28,219.59
Total Funds Drawdown	\$28,219.59	\$28,219.59
Program Funds Drawdown	\$28,219.59	\$28,219.59
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Tarrant County Housing Partnership	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
 Rehabilitation Only Set Aside

Location Description:
 Tarrant County

Activity Progress Narrative:
 Budget reconciliation, no net change to Contract budget.

Accomplishments Performance Measures
No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	77090000106 B1SA
Activity Title:	City of Irving - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Irving

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$217,465.29
Total Budget	\$0.00	\$217,465.29
Total Obligated	\$0.00	\$217,465.29
Total Funds Drawdown	\$0.00	\$198,093.25
Program Funds Drawdown	\$0.00	\$197,559.27
Program Income Drawdown	\$0.00	\$533.98
Program Income Received	\$645.45	\$64,887.39
Total Funds Expended	\$0.00	\$217,465.29
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire a total of seven (7) homes or residential properties that are foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Three (3) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		1/3	
# of Parcels acquired voluntarily	0		1/3	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		1/3	
# of Singlefamily Units	0		1/3	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/3	0/0	1/3	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77090000107 B1SA
Activity Title:	City of Laredo - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Laredo

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$1,536,453.04
Total Budget	\$0.00	\$1,536,453.04
Total Obligated	\$0.00	\$1,536,453.04
Total Funds Drawdown	\$0.00	\$1,536,278.45
Program Funds Drawdown	\$0.00	\$1,450,066.53
Program Income Drawdown	\$0.00	\$86,211.92
Program Income Received	\$11,001.53	\$161,846.16
Total Funds Expended	\$0.00	\$1,536,453.04
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire nineteen (19) homes or residential properties that are foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Nineteen (19) of the units shall benefit households at or below fifty percent (50%) of current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		19/19	
# of Parcels acquired voluntarily	0		19/19	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		19/19	
# of Singlefamily Units	0		19/19	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	19/19	0/0	19/19	100.00
# of Persons	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	19/19	0/0	19/19	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 77090000108 B1

Activity Title: Affordable Homes of S. TX - Acquisition

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Affordable Homes of South Texas, Inc.

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$499,672.00
Total Budget	\$0.00	\$499,672.00
Total Obligated	\$0.00	\$499,672.00
Total Funds Drawdown	\$0.00	\$499,672.00
Program Funds Drawdown	\$0.00	\$499,672.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$260,843.23
Total Funds Expended	\$0.00	\$499,672.00
Affordable Homes of South Texas, Inc.	\$0.00	\$499,672.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire twelve (12) homes or residential properties that are foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Six (6) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Six (6) of the activities shall benefit households that are fifty-one percent (51%) to one hundred twenty percent (120%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:

77090000108 B1 Affordable Homes of South Texas, Inc. acquired 16 foreclosed or abandoned homes or residential properties to benefit households at or below 120% AMI. This proposed contract amendment awaits



resolution. Additionally, 18 NSP eligible homebuyers achieved end use during previous quarters. The subrecipient placed two homebuyers into end use in Hidalgo County.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	2		21/6	
# of Parcels acquired voluntarily	2		21/6	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	2		21/6	
# of Singlefamily Units	2		21/6	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	2	2	1/0	20/6	21/6	100.00
# Owner Households	0	2	2	1/0	20/6	21/6	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 77090000108 B1SA
Activity Title: Affordable Homes of S. TX - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Affordable Homes of South Texas, Inc.

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$300,805.00
Total Budget	\$0.00	\$300,805.00
Total Obligated	\$0.00	\$300,805.00
Total Funds Drawdown	\$0.00	\$300,805.00
Program Funds Drawdown	\$0.00	\$300,805.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$530.28	\$11,098.38
Total Funds Expended	\$0.00	\$300,805.00
Affordable Homes of South Texas, Inc.	\$0.00	\$300,805.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire one (1) home and twenty (20) vacant lots that are foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Twenty-one (21) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

At the Obligation deadline, Contractor had shifted plans to better meet community priorities and purchased vacant foreclosed properties. In later quarters, this setaside total in Residential Rehab/Reconstruction was eliminated and funding shifted to Redevelopment.

Location Description:

Qualifying neighborhoods identified in the application.

Activity Progress Narrative:



77090000108 B1SA Affordable Homes of South Texas, Inc. acquired 16 foreclosed or abandoned homes or residential properties to benefit households at or below 120% AMI. The subrecipient placed 3 NSP eligible homebuyers into end use during previous quarters and one into end use in this quarter. TDHCA received PI payments this quarter for this activity.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	1		4/21	
# of Parcels acquired voluntarily	1		4/21	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	1		4/1	
# of Singlefamily Units	1		4/1	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	2	2	3/1	2/0	5/1	100.00
# Owner Households	0	2	2	3/1	2/0	5/1	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77090000110 B1
Activity Title:	City of Galveston - Acquisition

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Galveston2

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$170,028.46
Total Budget	\$0.00	\$170,028.46
Total Obligated	\$0.00	\$170,028.46
Total Funds Drawdown	\$0.00	\$169,097.46
Program Funds Drawdown	\$0.00	\$163,295.54
Program Income Drawdown	\$0.00	\$5,801.92
Program Income Received	\$368.13	\$38,373.51
Total Funds Expended	\$0.00	\$183,788.53
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire two (2) homes or residential properties that are foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Two (2) of the activities shall benefit households that are fifty-one percent (51%) to one hundred twenty percent (120%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	2/2
# of Parcels acquired voluntarily	0	2/2

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/2
# of Singlefamily Units	0	2/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	2/0	0/2	2/2	100.00
# Owner Households	0	0	0	2/0	0/2	2/2	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77090000112 B1SA
Activity Title:	City of El Paso - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

02/28/2014

Completed Activity Actual End Date:

Responsible Organization:

City of El Paso

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$167,522.45
Total Budget	\$0.00	\$167,522.45
Total Obligated	\$0.00	\$167,522.45
Total Funds Drawdown	\$0.00	\$167,522.45
Program Funds Drawdown	\$0.00	\$147,793.20
Program Income Drawdown	\$0.00	\$19,729.25
Program Income Received	\$789.36	\$9,683.44
Total Funds Expended	\$0.00	\$175,620.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire two (2) homes or residential properties that are foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Two (2) of the activities shall benefit households that are at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	2/2
# of Parcels acquired voluntarily	0	2/2

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/2
# of Singlefamily Units	0	2/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	2/2	0/0	2/2	100.00
# of Persons	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	2/2	0/0	2/2	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77090000113 B1SA
Activity Title:	HA of San Benito - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

02/28/2014

Completed Activity Actual End Date:

Responsible Organization:

Housing Authority of San Benito

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$28,693.53
Total Budget	\$0.00	\$28,693.53
Total Obligated	\$0.00	\$28,693.53
Total Funds Drawdown	\$0.00	\$13,975.00
Program Funds Drawdown	\$0.00	\$13,511.00
Program Income Drawdown	\$0.00	\$464.00
Program Income Received	\$437.79	\$4,777.90
Total Funds Expended	\$0.00	\$14,385.23
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire three (3) homes or residential properties that are foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

One (1) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		1/1	
# of Parcels acquired voluntarily	0		1/1	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		1/1	
# of Singlefamily Units	0		1/1	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/1	0/0	1/1	100.00
# Owner Households	0	0	0	1/1	0/0	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77090000113 B2
Activity Title:	HA of San Benito - Rehab

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
0002

Project Title:
Acquisition and Rehab

Projected Start Date:
09/01/2009

Projected End Date:
02/28/2014

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
Housing Authority of the City of San Benito

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$72,800.40
Total Budget	\$0.00	\$72,800.40
Total Obligated	\$0.00	\$72,800.40
Total Funds Drawdown	\$0.00	\$72,333.58
Program Funds Drawdown	\$0.00	\$49,978.27
Program Income Drawdown	\$0.00	\$22,355.31
Program Income Received	\$778.56	\$1,751.76
Total Funds Expended	\$0.00	\$72,800.40
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall conduct three (3) residential rehabilitations and/or reconstructions of housing units within the target areas utilizing the funds provided under the corresponding Contract Activity line item in Exhibit B, Budget, resulting in three (3) owner-occupied homes.

Rehabilitated homes (the entire unit) must be brought up to, at a minimum, Housing Quality Standards as well as local building codes and zoning ordinances. If homes are to be rehabilitated in areas where there are no applicable local building codes, then the homes must be brought up to, at a minimum, Texas Minimum Construction Standards (TMCS).

Reconstructed homes must meet the International Residential Codes, as required by Chapter 214, Subchapter G, of the Local Government Code and all applicable energy efficiency standards established by §2306.187 of the Texas Government Code as well as energy standards as verified by a REScheck certification. Reconstructed single-family homes must also be compliant with the universal design features as required by §2306.514 of the Texas Government Code.

Two (2) of the activities shall benefit households that are fifty-one percent (51%) to one hundred twenty percent (120%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.



Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	0/2

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/2	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77090000123 B1SA
Activity Title:	City of Harlingen - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Harlingen

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$145,902.20
Total Budget	\$0.00	\$145,902.20
Total Obligated	\$0.00	\$145,902.20
Total Funds Drawdown	\$0.00	\$145,902.20
Program Funds Drawdown	\$0.00	\$118,887.83
Program Income Drawdown	\$0.00	\$27,014.37
Program Income Received	\$935.89	\$9,181.79
Total Funds Expended	\$0.00	\$196,110.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire five (5) homes or residential properties that are foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Three (3) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	2/3
# of Parcels acquired voluntarily	0	2/3

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/3
# of Singlefamily Units	0	2/3

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	2/3	0/0	2/3	100.00
# Owner Households	0	0	0	2/3	0/0	2/3	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 77090000125 B1

Activity Title: San Antonio Alt. Housing - Acquisition

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

San Antonio Alternative Housing Corporation

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$873,990.75
Total Budget	\$8,677.89	\$873,990.75
Total Obligated	\$8,677.89	\$873,990.75
Total Funds Drawdown	(\$155,833.17)	\$709,479.69
Program Funds Drawdown	(\$129,497.38)	\$698,996.73
Program Income Drawdown	(\$26,335.79)	\$10,482.96
Program Income Received	\$0.00	\$357,394.88
Total Funds Expended	\$0.00	\$865,312.86
San Antonio Alternative Housing Corporation	\$0.00	\$865,312.86
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire eleven (11) homes or residential properties that are foreclosed or abandoned. Included in this acquisition are nine (9) single family residences and two (2) 4-plex properties. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Activities related to the 4-plex properties will benefit eight (8) households at or below fifty percent (50%) of the current AMI at the time of rental contract.

One (1) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Eight (8) of the activities shall benefit households that are fifty-one percent (51%) to one hundred twenty percent (120%) of the current AMI at the time of homebuyer contract.

Location Description:

Qualifying neighborhoods identified in the application within the City of San Antonio.



Activity Progress Narrative:

Budget reconciliation, no net change to Contract budget.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		5/8	
# of Parcels acquired voluntarily	0		5/8	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		5/8	
# of Singlefamily Units	0		5/8	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	5/8	5/8	100.00
# Owner Households	0	0	0	0/0	5/8	5/8	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 77090000125 B1SA
Activity Title: San Antonio Alt. Housing - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

San Antonio Alternative Housing Corporation

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$454,232.08
Total Budget	\$206,245.20	\$454,232.08
Total Obligated	\$206,245.20	\$454,232.08
Total Funds Drawdown	\$155,787.78	\$403,362.97
Program Funds Drawdown	\$130,444.44	\$378,019.63
Program Income Drawdown	\$25,343.34	\$25,343.34
Program Income Received	\$2,683.65	\$187,721.11
Total Funds Expended	\$0.00	\$247,986.88
San Antonio Alternative Housing Corporation	\$0.00	\$247,986.88
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire eleven (11) homes or residential properties that are foreclosed or abandoned. Included in this acquisition are nine (9) single family family residences and two (2) 4-plex properties. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

The two 4-plex activities will benefit eight (8) households at or below fifty percent (50%) of the current AMI at the time of rental contract.

One (1) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Eight (8) of the activities shall benefit households that are fifty-one percent (51%) to one hundred twenty percent (120%) of the current AMI at the time of homebuyer contract.

Location Description:

Qualifying neighborhoods identified in the application within the City of San Antonio.



Activity Progress Narrative:

Budget reconciliation, no net change to Contract budget.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	3/3
# of Parcels acquired voluntarily	0	3/3

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/9
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	4/9

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	4/9	0/0	4/9	100.00
# Owner Households	0	0	0	3/1	0/0	3/1	100.00
# Renter Households	0	0	0	1/8	0/0	1/8	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77090000125 B2
Activity Title:	San Antonio Alt. Housing - Rehab

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
0002

Project Title:
Acquisition and Rehab

Projected Start Date:
09/01/2009

Projected End Date:
08/31/2013

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
San Antonio Alternative Housing Corporation

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$126,935.92
Total Budget	\$1,732.74	\$126,935.92
Total Obligated	\$1,732.74	\$126,935.92
Total Funds Drawdown	(\$26,416.10)	\$98,557.48
Program Funds Drawdown	\$8,638.43	\$96,374.81
Program Income Drawdown	(\$35,054.53)	\$2,182.67
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$125,203.18
San Antonio Alternative Housing Corporation	\$0.00	\$125,203.18
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall conduct eleven (11) residential rehabilitations and/or reconstructions of housing units within the target area(s) utilizing the funds provided under the corresponding Contract Activity line item in Exhibit B, Budget, of this contract resulting in eleven (11) owner-occupied homes. Nine (9) of these rehabilitations and/or reconstructions shall be single family residences and two (2) shall be 4-plex properties.

Rehabilitated homes (the entire unit) must be brought up to, at a minimum, Housing Quality Standards as well as local building codes and zoning ordinances. If homes are to be rehabilitated in areas where there are no applicable local building codes, then the homes must be brought up to, at a minimum, Texas Minimum Construction Standards (TMCS).

Eight (8) of these activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of rental contract.

One (1) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Eight (8) of the activities shall benefit households that are fifty-one percent (51%) to one hundred twenty percent (120%) of the current AMI at the time of homebuyer contract.

Location Description:



Qualifying neighborhoods identified in the application within the City of San Antonio.

Activity Progress Narrative:

Budget reconciliation, no net change to Contract budget.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	0/8

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/8

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/8	0/8	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77090000125 B2SA
Activity Title:	San Antonio Alt. Housing - Rehab Setaside

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
0002

Projected Start Date:
09/01/2009

Benefit Type:
Direct (HouseHold)

National Objective:
NSP Only - LH - 25% Set-Aside

Activity Status:
Under Way

Project Title:
Acquisition and Rehab

Projected End Date:
08/31/2013

Completed Activity Actual End Date:

Responsible Organization:
San Antonio Alternative Housing Corporation

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$544,559.34
Total Budget	\$22,541.62	\$544,559.34
Total Obligated	\$22,541.62	\$544,559.34
Total Funds Drawdown	\$26,416.10	\$548,336.83
Program Funds Drawdown	(\$8,638.43)	\$409,996.34
Program Income Drawdown	\$35,054.53	\$138,340.49
Program Income Received	\$5,120.43	\$52,805.61
Total Funds Expended	\$0.00	\$522,017.72
San Antonio Alternative Housing Corporation	\$0.00	\$522,017.72
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall conduct eleven (11) residential rehabilitations and/or reconstructions of housing units within the target area(s) utilizing the funds provided under the corresponding Contract Activity line item in Exhibit B, Budget, of this contract resulting in eleven (11) owner-occupied homes. Nine (9) of these rehabilitations and/or reconstructions shall be single family residences and two (2) shall be 4-plex properties.

Rehabilitated homes (the entire unit) must be brought up to, at a minimum, Housing Quality Standards as well as local building codes and zoning ordinances. If homes are to be rehabilitated in areas where there are no applicable local building codes, then the homes must be brought up to, at a minimum, Texas Minimum Construction Standards (TMCS).

Eight (8) of these activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of rental contract.

One (1) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Eight (8) of the activities shall benefit households that are fifty-one percent (51%) to one hundred twenty percent (120%) of the current AMI at the time of homebuyer contract.

Location Description:



Qualifying neighborhoods identified in the application within the City of San Antonio.

Activity Progress Narrative:

Budget reconciliation, no net change to Contract budget.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	0/3

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/9

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/9	0/0	0/9	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77090000146 B1SA
Activity Title:	City of Austin - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Completed

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Austin

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$509,868.93
Total Budget	\$0.00	\$509,868.93
Total Obligated	\$0.00	\$509,868.93
Total Funds Drawdown	\$0.00	\$509,868.93
Program Funds Drawdown	\$0.00	\$491,309.87
Program Income Drawdown	\$0.00	\$18,559.06
Program Income Received	\$2,850.64	\$193,608.32
Total Funds Expended	\$0.00	\$509,868.93
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire four (4) homes or residential properties that are foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Two (2) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		3/2	
# of Parcels acquired voluntarily	0		3/2	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		3/2	
# of Singlefamily Units	0		3/2	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	3/2	0/0	3/2	100.00
# Owner Households	0	0	0	3/2	0/0	3/2	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77090000150 B1SA
Activity Title:	CDC Brownsville - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Community Development Corporation of Brownsville

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$1,676,936.00
Total Budget	\$0.00	\$1,676,936.00
Total Obligated	\$0.00	\$1,676,936.00
Total Funds Drawdown	\$0.00	\$1,671,328.27
Program Funds Drawdown	\$0.00	\$1,580,105.14
Program Income Drawdown	\$0.00	\$91,223.13
Program Income Received	\$11,945.20	\$218,583.96
Total Funds Expended	\$0.00	\$1,676,936.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire twenty-one (21) homes or residential properties that are foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Twenty-one (21) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	21/21
# of Parcels acquired voluntarily	0	21/21

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	21/21
# of Singlefamily Units	0	21/21

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	21/21	0/0	21/21	100.00
# of Persons	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	21/21	0/0	21/21	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77090000155 B1
Activity Title:	City of Garland - Acquisition

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Garland

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$158,584.37
Total Budget	(\$445,305.06)	\$158,584.37
Total Obligated	(\$445,305.06)	\$158,584.37
Total Funds Drawdown	(\$308,968.13)	\$158,259.37
Program Funds Drawdown	(\$311,740.47)	\$83,630.42
Program Income Drawdown	\$2,772.34	\$74,628.95
Program Income Received	\$0.00	\$14,147.29
Total Funds Expended	\$0.00	\$603,889.43
City of Garland	\$0.00	\$603,889.43
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire nine (9) homes or residential properties that are foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Six (6) of the activities shall benefit households that are fifty-one percent (51%) to one hundred twenty percent (120%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:

Budget reconciliation, no net change to Contract budget.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	4/6
# of Parcels acquired voluntarily	0	4/6

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/6
# of Singlefamily Units	0	4/6

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	4/6	4/6	100.00
# Owner Households	0	0	0	0/0	4/6	4/6	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77090000155 B1SA
Activity Title:	City of Garland - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Garland

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$402,275.46
Total Budget	(\$1,325.00)	\$402,275.46
Total Obligated	(\$1,325.00)	\$402,275.46
Total Funds Drawdown	\$328,625.69	\$402,600.46
Program Funds Drawdown	\$331,398.03	\$399,159.36
Program Income Drawdown	(\$2,772.34)	\$3,441.10
Program Income Received	\$2,722.96	\$29,405.28
Total Funds Expended	\$0.00	\$182,818.50
City of Garland	\$0.00	\$182,818.50
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire nine (9) homes or residential properties that are foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Three (3) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:

Budget reconciliation, no net change to Contract budget.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	5/3
# of Parcels acquired voluntarily	0	5/3

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	5/3
# of Singlefamily Units	0	5/3

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	5/3	0/0	5/3	100.00
# Owner Households	0	0	0	5/3	0/0	5/3	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77090000155 B2
Activity Title:	City of Garland - Rehab

Activity Category:
 Rehabilitation/reconstruction of residential structures

Project Number:
 0002

Projected Start Date:
 09/01/2009

Benefit Type:
 Direct (HouseHold)

National Objective:
 NSP Only - LMMI

Activity Status:
 Under Way

Project Title:
 Acquisition and Rehab

Projected End Date:
 08/31/2013

Completed Activity Actual End Date:

Responsible Organization:
 City of Garland

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$105,577.24
Total Budget	(\$322,736.33)	\$105,577.24
Total Obligated	(\$322,736.33)	\$105,577.24
Total Funds Drawdown	(\$273,196.15)	\$105,577.24
Program Funds Drawdown	(\$257,446.16)	\$60,048.85
Program Income Drawdown	(\$15,749.99)	\$45,528.39
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$428,313.57
City of Garland	\$0.00	\$428,313.57
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall conduct nine (9) residential rehabilitations and/or reconstructions of housing units within the target area(s) utilizing the funds provided under the corresponding Contract Activity line item in Exhibit B, Budget, of this contract resulting in nine (9) owner-occupied homes.

Rehabilitated homes (the entire unit) must be brought up to, at a minimum, Housing Quality Standards as well as local building codes and zoning ordinances. If homes are to be rehabilitated in areas where there are no applicable local building codes, then the homes must be brought up to, at a minimum, Texas Minimum Construction Standards (TMCS).

Six (6) of the activities shall benefit households that are fifty-one percent (51%) to one hundred twenty percent (120%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:

Budget reconciliation, no net change to Contract budget.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/6

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/6

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/6	0/6	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77090000155 B2SA
Activity Title:	City of Garland - Rehab Setaside

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
0002

Projected Start Date:
09/01/2009

Benefit Type:
Direct (HouseHold)

National Objective:
NSP Only - LH - 25% Set-Aside

Activity Status:
Under Way

Project Title:
Acquisition and Rehab

Projected End Date:
08/31/2013

Completed Activity Actual End Date:

Responsible Organization:
City of Garland

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$362,262.59
Total Budget	\$0.00	\$362,262.59
Total Obligated	\$0.00	\$362,262.59
Total Funds Drawdown	\$253,538.59	\$362,262.59
Program Funds Drawdown	\$237,788.60	\$324,950.98
Program Income Drawdown	\$15,749.99	\$37,311.61
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$108,724.00
City of Garland	\$0.00	\$108,724.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall conduct nine (9) residential rehabilitations and/or reconstructions of housing units within the target area(s) utilizing the funds provided under the corresponding Contract Activity line item in Exhibit B, Budget, of this contract resulting in nine (9) owner-occupied homes.

Rehabilitated homes (the entire unit) must be brought up to, at a minimum, Housing Quality Standards as well as local building codes and zoning ordinances. If homes are to be rehabilitated in areas where there are no applicable local building codes, then the homes must be brought up to, at a minimum, Texas Minimum Construction Standards (TMCS).

Three (3) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:

Budget reconciliation, no net change to Contract budget.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/3

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/3

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/3	0/0	0/3	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 77090000156 B1SA
Activity Title: Inclusive Communities Proj. - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Inclusive Communities Project

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$335,870.10
Total Budget	\$0.00	\$335,870.10
Total Obligated	\$0.00	\$335,870.10
Total Funds Drawdown	\$0.00	\$335,870.10
Program Funds Drawdown	\$0.00	\$335,870.10
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$2,868.69	\$69,869.89
Total Funds Expended	\$0.00	\$335,870.10
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Developer shall acquire homes or residential properties that are foreclosed or abandoned at the locations listed in Schedule 1, annexed hereto. Developer shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

The activities shall benefit renter households at or below fifty percent (50%) of the current AMI at the time of initial rental contract.

Location Description:

Developer shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
# of Parcels acquired voluntarily	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 77090000163 B1

Activity Title: City of Beaumont - Acquisition

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

02/28/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Beaumont

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$21,642.01
Total Budget	\$0.00	\$21,642.01
Total Obligated	\$0.00	\$21,642.01
Total Funds Drawdown	\$11,478.82	\$11,478.82
Program Funds Drawdown	\$11,478.82	\$11,478.82
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$7,255.62
Total Funds Expended	\$0.00	\$21,642.01
City of Beaumont	\$0.00	\$21,642.01
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire nine (9) homes or residential properties that are foreclosed or abandoned. Included in this acquisition are eight (8) single family residences and one (1) duplex property. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

One (1) of the activities shall benefit households that are fifty-one percent (51%) to one hundred twenty percent (120%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:

Budget reconciliation, no net change to Contract budget.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		1/1	
# of Parcels acquired voluntarily	0		1/1	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		1/1	
# of Singlefamily Units	0		1/1	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	1/1	1/1	100.00
# Owner Households	0	0	0	0/0	1/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77090000163 B1SA
Activity Title:	City of Beaumont - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

02/28/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Beaumont

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$172,623.69
Total Budget	\$0.00	\$172,623.69
Total Obligated	\$0.00	\$172,623.69
Total Funds Drawdown	(\$11,478.82)	\$161,144.87
Program Funds Drawdown	(\$11,478.82)	\$160,679.73
Program Income Drawdown	\$0.00	\$465.14
Program Income Received	\$4,327.01	\$39,238.04
Total Funds Expended	\$0.00	\$172,623.69
City of Beaumont	\$0.00	\$172,623.69
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire nine (9) homes or residential properties that are foreclosed or abandoned. Included in this acquisition are eight (8) single family residences and one (1) duplex property. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

One (1) duplex activity will benefit two (2) households at or below fifty percent (50%) of the current AMI at the time of rental contract.

Four (4) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of rental contract.

Three (3) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.



Activity Progress Narrative:

Budget reconciliation, no net change to Contract budget.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		3/8	
# of Parcels acquired voluntarily	0		3/8	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		3/9	
# of Singlefamily Units	0		3/9	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	3/9	0/0	3/9	100.00
# Owner Households	0	0	0	3/3	0/0	3/3	100.00
# Renter Households	0	0	0	0/6	0/0	0/6	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77090000163 B2
Activity Title:	City of Beaumont - Rehab

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
0002

Projected Start Date:
09/01/2009

Benefit Type:
Direct (HouseHold)

National Objective:
NSP Only - LMMI

Activity Status:
Under Way

Project Title:
Acquisition and Rehab

Projected End Date:
02/28/2014

Completed Activity Actual End Date:

Responsible Organization:
City of Beaumont

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$161,191.18
Total Budget	\$65,434.91	\$161,191.18
Total Obligated	\$65,434.91	\$161,191.18
Total Funds Drawdown	\$161,191.18	\$161,191.18
Program Funds Drawdown	\$155,707.81	\$155,707.81
Program Income Drawdown	\$5,483.37	\$5,483.37
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$95,756.27
City of Beaumont	\$0.00	\$95,756.27
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall conduct nine (9) residential rehabilitations and/or reconstructions of housing units within the target area(s) utilizing the funds provided under the corresponding Contract Activity line item in Exhibit B, Budget, of this contract resulting in three (3) owner-occupied homes and six (6) renter-occupied homes. These residential rehabilitations and/or rehabilitations shall consist of eight (8) single family residences and one (1) duplex property.

Rehabilitated homes (the entire unit) must be brought up to, at a minimum, Housing Quality Standards (HQS) as well as local building codes and zoning ordinances. If homes are to be rehabilitated in areas where there are no applicable local building codes, then the homes must be brought up to, at a minimum, Texas Minimum Construction Standards (TMCS).

Reconstructed homes must meet the International Residential Codes, as required by Chapter 214, Subchapter G, of the Local Government Code and all applicable energy efficiency standards established by §2306.187 of the Texas Government Code as well as energy standards as verified by a REScheck certification. Reconstructed single-family homes must also be compliant with the universal design features as required by §2306.514 of the Texas Government Code.

One (1) of the activities shall benefit households that are fifty-one percent (51%) to one hundred twenty percent (120%) of the current AMI at the time of homebuyer contract.

Location Description:



Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:

Budget reconciliation, no net change to Contract budget.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	77090000163 B2SA
Activity Title:	City of Beaumont - Rehab Setaside

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
0002

Project Title:
Acquisition and Rehab

Projected Start Date:
09/01/2009

Projected End Date:
02/28/2014

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
NSP Only - LH - 25% Set-Aside

Responsible Organization:
City of Beaumont

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$722,656.47
Total Budget	\$0.00	\$722,656.47
Total Obligated	\$0.00	\$722,656.47
Total Funds Drawdown	(\$161,191.18)	\$531,505.99
Program Funds Drawdown	(\$155,707.81)	\$201,148.41
Program Income Drawdown	(\$5,483.37)	\$330,357.58
Program Income Received	\$0.00	\$4,602.94
Total Funds Expended	\$0.00	\$722,656.47
City of Beaumont	\$0.00	\$722,656.47
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall conduct nine (9) residential rehabilitations and/or reconstructions of housing units within the target area(s) utilizing the funds provided under the corresponding Contract Activity line item in Exhibit B, Budget, of this contract resulting in three (3) owner-occupied homes and six (6) renter-occupied homes. These residential rehabilitations and/or rehabilitations shall consist of eight (8) single family residences and one (1) duplex property.

Rehabilitated homes (the entire unit) must be brought up to, at a minimum, Housing Quality Standards (HQS) as well as local building codes and zoning ordinances. If homes are to be rehabilitated in areas where there are no applicable local building codes, then the homes must be brought up to, at a minimum, Texas Minimum Construction Standards (TMCS).

Reconstructed homes must meet the International Residential Codes, as required by Chapter 214, Subchapter G, of the Local Government Code and all applicable energy efficiency standards established by §2306.187 of the Texas Government Code as well as energy standards as verified by a REScheck certification. Reconstructed single-family homes must also be compliant with the universal design features as required by §2306.514 of the Texas Government Code.

One (1) duplex activity will benefit two (2) households at or below fifty percent (50%) of the current AMI at the time of rental contract.

Four (4) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of rental contract.



Three (3) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:

Budget reconciliation, no net change to Contract budget.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	77090000169 B1
Activity Title:	Hidalgo Co. HA - Acquisition

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Housing Authority of the County of Hidalgo

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$347,506.19
Total Budget	\$0.00	\$347,506.19
Total Obligated	\$0.00	\$347,506.19
Total Funds Drawdown	(\$299,972.94)	\$47,533.25
Program Funds Drawdown	(\$288,320.57)	\$44,453.86
Program Income Drawdown	(\$11,652.37)	\$3,079.39
Program Income Received	\$0.00	\$80,129.41
Total Funds Expended	\$0.00	\$347,506.19
Housing Authority of the County of Hidalgo	\$0.00	\$347,506.19
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire sixteen (16) homes or residential properties that are foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Six (6) of the activities shall benefit households that are fifty-one percent (51%) to one hundred twenty percent (120%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:

Budget reconciliation, no net change to Contract budget



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/6
# of Parcels acquired voluntarily	0	1/6

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/6
# of Singlefamily Units	0	1/6

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	1/6	1/6	100.00
# Owner Households	0	0	0	0/0	1/6	1/6	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77090000169 B1SA
Activity Title:	Hidalgo Co. HA - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Housing Authority of the County of Hidalgo

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$827,637.86
Total Budget	\$307,532.05	\$827,637.86
Total Obligated	\$307,532.05	\$827,637.86
Total Funds Drawdown	\$234,017.18	\$754,122.99
Program Funds Drawdown	\$226,812.98	\$720,403.73
Program Income Drawdown	\$7,204.20	\$33,719.26
Program Income Received	\$8,027.68	\$80,357.10
Total Funds Expended	\$0.00	\$520,105.81
Housing Authority of the County of Hidalgo	\$0.00	\$520,105.81
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire sixteen (16) homes or residential properties that are foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Ten (10) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:

Budget reconciliation, no net change to Contract budget.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		15/10	
# of Parcels acquired voluntarily	0		15/10	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		15/10	
# of Singlefamily Units	0		15/10	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	15/10	0/0	15/10	100.00
# Owner Households	0	0	0	15/10	0/0	15/10	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77090000169 B2
Activity Title:	Hidalgo Co. HA - Rehab

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
0002

Projected Start Date:
09/01/2009

Benefit Type:
Direct (HouseHold)

National Objective:
NSP Only - LMMI

Activity Status:
Under Way

Project Title:
Acquisition and Rehab

Projected End Date:
08/31/2014

Completed Activity Actual End Date:

Responsible Organization:
Housing Authority of the County of Hidalgo

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$147,783.37
Total Budget	\$0.00	\$147,783.37
Total Obligated	\$0.00	\$147,783.37
Total Funds Drawdown	(\$133,498.06)	\$14,285.31
Program Funds Drawdown	(\$109,300.79)	\$14,285.31
Program Income Drawdown	(\$24,197.27)	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$147,783.37
Housing Authority of the County of Hidalgo	\$0.00	\$147,783.37
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall conduct sixteen (16) residential rehabilitations of housing units within the target area(s) utilizing the funds provided under the corresponding Contract Activity line item in Exhibit B, Budget, of this contract resulting in sixteen (16) owner-occupied homes.

Rehabilitated homes (the entire unit) must be brought up to, at a minimum, Housing Quality Standards as well as local building codes and zoning ordinances. If homes are to be rehabilitated in areas where there are no applicable local building codes, then the homes must be brought up to, at a minimum, Texas Minimum Construction Standards (TMCS).

Six (6) of the activities shall benefit households that are fifty-one percent (51%) to one hundred twenty percent (120%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:

Budget reconciliation, no net change to Contract budget.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	77090000169 B2SA
Activity Title:	Hidalgo Co. HA - Rehab Setaside

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
0002

Project Title:
Acquisition and Rehab

Projected Start Date:
09/01/2009

Projected End Date:
08/31/2014

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
NSP Only - LH - 25% Set-Aside

Responsible Organization:
Housing Authority of the County of Hidalgo

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$372,165.14
Total Budget	\$125,859.51	\$372,165.14
Total Obligated	\$125,859.51	\$372,165.14
Total Funds Drawdown	\$102,857.76	\$343,011.05
Program Funds Drawdown	\$78,660.49	\$278,378.60
Program Income Drawdown	\$24,197.27	\$64,632.45
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$246,305.63
Housing Authority of the County of Hidalgo	\$0.00	\$246,305.63
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall conduct sixteen (16) residential rehabilitations of housing units within the target area(s) utilizing the funds provided under the corresponding Contract Activity line item in Exhibit B, Budget, of this contract resulting in sixteen (16) owner-occupied homes.

Rehabilitated homes (the entire unit) must be brought up to, at a minimum, Housing Quality Standards as well as local building codes and zoning ordinances. If homes are to be rehabilitated in areas where there are no applicable local building codes, then the homes must be brought up to, at a minimum, Texas Minimum Construction Standards (TMCS).

Ten (10) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:

Budget reconciliation, no net change to Contract budget.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/10

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/10	0/0	0/10	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77090000215 B1SA
Activity Title:	Covenant Community - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/03/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/02/2013

Completed Activity Actual End Date:

Responsible Organization:

Covenant Community Capital Corporation

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$4,939,620.61
Total Budget	\$0.00	\$4,939,620.61
Total Obligated	\$0.00	\$4,939,620.61
Total Funds Drawdown	\$0.00	\$4,939,620.61
Program Funds Drawdown	\$0.00	\$4,939,620.61
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$46,904.64	\$689,672.88
Total Funds Expended	\$0.00	\$5,093,180.49
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire a multi-family property that is foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

The activity shall benefit one hundred twenty-eight (128) households that are at or below fifty percent (50%) of the current AMI at the time of occupancy.

Location Description:

6304 Decker Drive, Baytown, TX 77520.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/1	
# of Parcels acquired voluntarily	0		0/1	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/128	
# of Multifamily Units	0		0/128	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/128	0/0	0/128	0
# Renter Households	0	0	0	0/128	0/0	0/128	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77090000216 B1SA
Activity Title:	Tarrant Co. Housing Part. - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/03/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

06/02/2013

Completed Activity Actual End Date:

Responsible Organization:

Tarrant County Housing Partnership

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$1,400,884.03
Total Budget	\$0.00	\$1,400,884.03
Total Obligated	\$0.00	\$1,400,884.03
Total Funds Drawdown	\$0.00	\$1,400,884.03
Program Funds Drawdown	\$0.00	\$1,400,884.03
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$17,407.56	\$313,626.21
Total Funds Expended	\$0.00	\$1,400,884.03
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire a multi-family property that is foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

The activities shall benefit thirty-two (32) households that are at or below fifty percent (50%) of the current AMI at the time of occupancy.

Location Description:

Greystoke Drive, Arlington, Texas 76011

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		1/1	
# of Parcels acquired voluntarily	0		1/1	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		25/32	
# of Multifamily Units	0		25/32	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	25/32	0/0	25/32	100.00
# Renter Households	0	0	0	25/32	0/0	25/32	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77090000218 B1SA
Activity Title:	Ft. Worth Affordability - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/03/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/02/2013

Completed Activity Actual End Date:

Responsible Organization:

Fort Worth Affordability, Inc.

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$2,564,412.46
Total Budget	\$0.00	\$2,564,412.46
Total Obligated	\$0.00	\$2,564,412.46
Total Funds Drawdown	\$0.00	\$2,564,412.46
Program Funds Drawdown	\$0.00	\$2,564,411.46
Program Income Drawdown	\$0.00	\$1.00
Program Income Received	\$39,582.54	\$606,932.28
Total Funds Expended	\$0.00	\$2,564,412.46
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire a multi-family property that is foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

The activities shall benefit one hundred thirty-eight (138) households that are at or below fifty percent (50%) of the current AMI at the time of occupancy.

Location Description:

6300 Vega Drive, Fort Worth, Texas 76113

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	77090000252 B1SA
Activity Title:	Housing & Community Svcs. - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/03/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/02/2013

Completed Activity Actual End Date:

Responsible Organization:

Housing and Community Services, Inc.2

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$1,015,801.00
Total Budget	\$0.00	\$1,015,801.00
Total Obligated	\$0.00	\$1,015,801.00
Total Funds Drawdown	\$0.00	\$1,015,801.00
Program Funds Drawdown	\$0.00	\$1,015,801.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$23,437.50	\$304,687.50
Total Funds Expended	\$0.00	\$1,015,801.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire a multi-family property that is foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

The activities shall benefit one hundred sixty-seven (67) households that are at or below fifty percent (50%) of the current AMI at the time of occupancy.

Location Description:

8219 Perrin Beitel Road, San Antonio, TX 78218

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	67/67
# of Multifamily Units	0	67/67
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	67/67	0/0	67/67	100.00
# Renter Households	0	0	0	67/67	0/0	67/67	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77090000265 B1SA
Activity Title:	Ft. Worth Affordability - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/03/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

04/02/2013

Completed Activity Actual End Date:

Responsible Organization:

Fort Worth Affordability, Inc.

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$5,205,000.00
Total Budget	\$0.00	\$5,205,000.00
Total Obligated	\$0.00	\$5,205,000.00
Total Funds Drawdown	\$0.00	\$5,205,000.00
Program Funds Drawdown	\$0.00	\$5,205,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$54,490.41	\$781,937.38
Total Funds Expended	\$0.00	\$5,205,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire a multi-family property that is foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

The activities shall benefit one hundred seventy-two (172) households that are at or below fifty percent (50%) of the current AMI at the time of occupancy.

Location Description:

2450 East Berry South, Fort Worth, Texas 76119

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 77090000602 B1SA
Activity Title: Pepper Tree Manor 250 GP - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

11/30/2012

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

05/23/2014

Completed Activity Actual End Date:

Responsible Organization:

Pepper Tree Manor 250 GP, LLC

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$3,852,000.00
Total Budget	\$0.00	\$3,852,000.00
Total Obligated	\$0.00	\$3,852,000.00
Total Funds Drawdown	\$0.00	\$3,852,000.00
Program Funds Drawdown	\$0.00	\$3,852,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$21,400.00	\$342,400.00
Total Funds Expended	\$0.00	\$3,852,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire a multi-family property that is foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

The activities shall benefit one hundred twenty five (125) households that are at or below fifty percent (50%) of the current AMI at the time of occupancy.

Location Description:

5900 Antoine, Houston, TX 77091

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/1	
# of Parcels acquired voluntarily	0		0/1	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/125	
# of Multifamily Units	0		0/125	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/125	0/0	0/125	0
# Renter Households	0	0	0	0/125	0/0	0/125	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77099999120 B1SA
Activity Title:	City of Bryan - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Bryan

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$99,221.60
Total Budget	\$0.00	\$99,221.60
Total Obligated	\$0.00	\$99,221.60
Total Funds Drawdown	\$0.00	\$99,221.60
Program Funds Drawdown	\$0.00	\$92,056.46
Program Income Drawdown	\$0.00	\$7,165.14
Program Income Received	\$901.66	\$14,261.68
Total Funds Expended	\$0.00	\$99,221.60
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire one (1) home or residential property that is foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

One (1) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	1/1

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/1	0/0	1/1	100.00
# Owner Households	0	0	0	1/1	0/0	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77099999121 B1SA
Activity Title:	City of Seguin - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Seguin1

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$100,625.30
Total Budget	\$0.00	\$100,625.30
Total Obligated	\$0.00	\$100,625.30
Total Funds Drawdown	\$0.00	\$100,625.30
Program Funds Drawdown	\$0.00	\$98,383.85
Program Income Drawdown	\$0.00	\$2,241.45
Program Income Received	\$2,660.13	\$25,651.78
Total Funds Expended	\$0.00	\$30,918.85
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire four (4) households or residential properties that are foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (73 FR 58330).

Two (2) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	4/4
# of Parcels acquired voluntarily	0	4/4

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/4
# of Singlefamily Units	0	4/4

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	4/4	0/0	4/4	100.00
# Owner Households	0	0	0	4/4	0/0	4/4	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77099999141 B1SA
Activity Title:	City of San Marcos - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

City of San Marcos

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$232,135.15
Total Budget	\$0.00	\$232,135.15
Total Obligated	\$0.00	\$232,135.15
Total Funds Drawdown	\$0.00	\$232,135.15
Program Funds Drawdown	\$0.00	\$124,470.76
Program Income Drawdown	\$0.00	\$107,664.39
Program Income Received	\$1,671.99	\$24,583.08
Total Funds Expended	\$0.00	\$232,135.15
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire two (2) homes or residential properties that are foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (73 FR 58330).

Two (2) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	2/2

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	2/2
# of Singlefamily Units	0	2/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	2/2	0/0	2/2	100.00
# Owner Households	0	0	0	2/2	0/0	2/2	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77099999170 B1SA
Activity Title:	Midland Co. HA - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition and Rehab

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Midland County Housing Authority

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$379,727.96
Total Budget	\$0.00	\$379,727.96
Total Obligated	\$0.00	\$379,727.96
Total Funds Drawdown	\$0.00	\$371,777.51
Program Funds Drawdown	\$0.00	\$355,194.74
Program Income Drawdown	\$0.00	\$16,582.77
Program Income Received	\$1,402.41	\$129,120.13
Total Funds Expended	\$0.00	\$379,727.96
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire eight (8) homes or residential properties that are foreclosed or abandoned. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Seven (7) of the activities shall benefit households that are at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	7/7

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	7/7
# of Singlefamily Units	0	7/7

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	2/7	0/0	2/7	100.00
# Owner Households	0	0	0	2/7	0/0	2/7	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 0003 / Land Bank

Grantee Activity Number: 77090000101 C

Activity Title: TSAHC - Landbank

Activity Category:

Land Banking - Acquisition (NSP Only)

Project Number:

0003

Projected Start Date:

09/01/2009

Benefit Type:

Area ()

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Land Bank

Projected End Date:

08/31/2019

Completed Activity Actual End Date:

Responsible Organization:

Texas State Affordable Housing Corporation



Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$4,696,898.92
Total Budget	\$0.00	\$4,696,898.92
Total Obligated	\$0.00	\$4,696,898.92
Total Funds Drawdown	\$0.00	\$4,611,201.46
Program Funds Drawdown	\$0.00	\$4,445,369.59
Program Income Drawdown	\$0.00	\$165,831.87
Program Income Received	\$4,448.77	\$1,013,118.08
Total Funds Expended	\$0.00	\$4,696,815.29
Texas State Affordable Housing Corporation	\$0.00	\$4,696,815.29
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire, hold, maintain as necessary and dispose of no less than one-hundred and twenty (120) foreclosed homes or residential properties. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Contractor shall land bank properties to provide an area-wide benefit in target area(s) that are 120% AMI or less at the time of acquisition.

Properties must be transferred to a final eligible use within 10 years of the effective date as specified in Section 2 of this Contract.

Prior to occupation, all new housing units constructed on Land Bank properties must meet the International Residential Codes, as required by Chapter 214, Subchapter G, of the Local Government Code and all applicable energy efficiency standards established by §2306.187 of the Texas Government Code as well as energy standards as verified by a REScheck certification. New construction single-family homes must also be compliant with the universal design features as required by §2306.514 of the Texas Government Code.

Prior to occupation, all rehabilitated homes (the entire unit) on Land Bank properties must be brought up to, at a minimum, Housing Quality Standards as well as local building codes and zoning ordinances. If homes are to be rehabilitated in areas where there are no applicable local building codes, then the homes must be brought up to, at a minimum, Texas Minimum Construction Standards (TMCS).

Prior to occupation, all reconstructed homes on Land Bank properties must meet the International Residential Codes, as required by Chapter 214, Subchapter G, of the Local Government Code and all applicable energy efficiency standards established by §2306.187 of the Texas Government Code as well as energy standards as verified by a REScheck certification. Reconstructed single-family homes must also be compliant with the universal design features as required by §2306.514 of the Texas Government Code.

At least One-hundred and twenty (120) or no less than one hundred percent (100%) of the total units purchased for NSP, final eligible use activities shall benefit households at or below one-hundred and twenty percent (120%) of the current AMI.

Location Description:

Contractor shall carry out the following activities in eligible census tracts that are below 120% of the Area Median Income.

Activity Progress Narrative:

77090000101 C Texas State Affordable Housing Corporation previously purchased a total of 281 land bank properties, through collaboration with local partners, for affordable housing redevelopment. In previous quarters, 9 households were placed into end use. TDHCA received PI payments this quarter for this activity and placed one eligible household into end use.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	288/281

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77090000150 C
Activity Title:	CDC Brownsville - Landbank

Activity Category:

Land Banking - Acquisition (NSP Only)

Project Number:

0003

Projected Start Date:

09/01/2009

Benefit Type:

Area ()

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Land Bank

Projected End Date:

08/31/2019

Completed Activity Actual End Date:

Responsible Organization:

Community Development Corporation of Brownsville

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$514,575.00
Total Budget	\$0.00	\$514,575.00
Total Obligated	\$0.00	\$514,575.00
Total Funds Drawdown	\$0.00	\$512,458.77
Program Funds Drawdown	\$0.00	\$511,917.28
Program Income Drawdown	\$0.00	\$541.49
Program Income Received	\$171.37	\$1,601.10
Total Funds Expended	\$0.00	\$514,575.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire, hold and dispose of thirty nine (39) foreclosed homes or residential properties. In a later reporting period, this number was changed to thirty-nine (39) foreclosed homes or residential properties. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Contractor shall land bank properties to provide an area-wide benefit in the identified target areas.

Properties must be transferred to a final eligible use within ten (10) years of the effective date as specified in Section 2 of this Contract.

Prior to occupation, all new housing units constructed on Land Bank properties must meet the International Residential Codes, as required by Chapter 214, Subchapter G, of the Local Government Code and all applicable energy efficiency standards established by §2306.187 of the Texas Government Code as well as energy standards as verified by a REScheck certification. New construction single-family homes must also be compliant with the universal design features as required by §2306.514 of the Texas Government Code.

Prior to occupation, all rehabilitated homes (the entire unit) on Land Bank properties must be brought up to, at a minimum, Housing Quality Standards as well as local building codes and zoning ordinances. If homes are to be rehabilitated in areas where there are no applicable local building codes, then the homes must be brought up to, at a minimum, Texas Minimum Construction Standards (TMCS).



Prior to occupation, all reconstructed homes on Land Bank properties must meet the International Residential Codes, as required by Chapter 214, Subchapter G, of the Local Government Code and all applicable energy efficiency standards established by §2306.187 of the Texas Government Code as well as energy standards as verified by a REScheck certification. Reconstructed single-family homes must also be compliant with the universal design features as required by §2306.514 of the Texas Government Code.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	39/39

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	39/39

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 0005 / Redevelopment

Grantee Activity Number: 77090000105 E1SA
Activity Title: Brownsville HA - Acquisition Setaside

Activity Category: Acquisition - general **Activity Status:** Under Way

Project Number:

0005

Projected Start Date:

09/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Project Title:

Redevelopment

Projected End Date:

08/31/2013

Completed Activity Actual End Date:**Responsible Organization:**

Brownsville Housing Authority

Overall

	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$87,705.48
Total Budget	\$0.00	\$87,705.48
Total Obligated	\$0.00	\$87,705.48
Total Funds Drawdown	\$0.00	\$87,400.00
Program Funds Drawdown	\$0.00	\$75,780.00
Program Income Drawdown	\$0.00	\$11,620.00
Program Income Received	\$8,249.47	\$78,653.53
Total Funds Expended	\$0.00	\$87,705.48
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire thirteen (13) foreclosed properties. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42) , as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Thirteen (13) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		14/13	
# of Parcels acquired voluntarily	0		14/13	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		14/13	
# of Singlefamily Units	0		14/13	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	14/13	0/0	14/13	100.00
# Owner Households	0	0	0	14/13	0/0	14/13	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77090000106 E2
Activity Title:	City of Irving - Redev

Activity Category:

Construction of new housing

Project Number:

0005

Projected Start Date:

09/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Irving

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$1,633,333.33
Total Budget	\$0.00	\$1,633,333.33
Total Obligated	\$0.00	\$1,633,333.33
Total Funds Drawdown	\$0.00	\$1,169,568.97
Program Funds Drawdown	\$0.00	\$963,903.13
Program Income Drawdown	\$0.00	\$205,665.84
Program Income Received	\$941.34	\$124,550.94
Total Funds Expended	\$0.00	\$1,633,333.33
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall conduct the construction of fourteen (14) new housing units within the target area(s) utilizing the funds provided under the corresponding Contract Activity line item in Exhibit B, Budget of this contract resulting in fourteen (14) owner-occupied homes.

All new housing units must meet the International Residential Codes, as required by Chapter 214, Subchapter G, of the Local Government Code and all applicable energy efficiency standards established by §2306.187 of the Texas Government Code as well as energy standards as verified by a REScheck certification. New construction single-family homes must also be compliant with the universal design features as required by §2306.514 of the Texas Government Code.

Ten (10) of the activities shall benefit households that are fifty-one percent (51%) to one hundred twenty percent (120%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	9/10
# of Singlefamily Units	0	9/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	9/10	9/10	100.00
# Owner Households	0	0	0	0/0	9/10	9/10	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77090000106 E2SA
Activity Title:	City of Irving - Redev Setaside

Activity Category:

Construction of new housing

Project Number:

0005

Projected Start Date:

09/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Irving

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$816,666.67
Total Budget	\$0.00	\$816,666.67
Total Obligated	\$0.00	\$816,666.67
Total Funds Drawdown	\$0.00	\$669,538.58
Program Funds Drawdown	\$0.00	\$497,662.21
Program Income Drawdown	\$0.00	\$171,876.37
Program Income Received	\$3,579.70	\$126,574.21
Total Funds Expended	\$0.00	\$816,666.67
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall conduct the construction of fourteen (14) new housing units within the target area(s) utilizing the funds provided under the corresponding Contract Activity line item in Exhibit B, Budget of this contract resulting in fourteen (14) owner-occupied homes.

All new housing units must meet the International Residential Codes, as required by Chapter 214, Subchapter G, of the Local Government Code and all applicable energy efficiency standards established by §2306.187 of the Texas Government Code as well as energy standards as verified by a REScheck certification. New construction single-family homes must also be compliant with the universal design features as required by §2306.514 of the Texas Government Code.

Four (4) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	5/4
# of Singlefamily Units	0	5/4

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	5/4	0/0	5/4	100.00
# Owner Households	0	0	0	5/4	0/0	5/4	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77090000108 E2SA
Activity Title:	Affordable Homes S. TX - Redev Setaside

Activity Category:

Construction of new housing

Project Number:

0005

Projected Start Date:

09/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Affordable Homes of South Texas, Inc.

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$480,866.96
Total Budget	\$0.00	\$480,866.96
Total Obligated	\$0.00	\$480,866.96
Total Funds Drawdown	\$0.00	\$189,466.97
Program Funds Drawdown	\$0.00	\$131,736.08
Program Income Drawdown	\$0.00	\$57,730.89
Program Income Received	\$1,479.76	\$41,715.07
Total Funds Expended	\$0.00	\$480,866.96
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall conduct the construction of eight (8) new housing units within the target areas utilizing the funds provided under the corresponding Contract Activity line item in Exhibit B, Budget, resulting in eight (8) owner-occupied units.

All new housing units must meet the International Residential Codes, as required by Chapter 214, Subchapter G, of the Local Government Code and all applicable energy efficiency standards established by §2306.187 of the Texas Government Code as well as energy standards as verified by REScheck certification. New construction single-family homes must also be compliant with the universal design features as required by §2306.514 of the Texas Government Code.

Eight (8) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Sites re-used	0	3/8

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	8/8
# of Singlefamily Units	0	8/8

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	6/8	2/0	8/8	100.00
# Owner Households	0	0	0	6/8	2/0	8/8	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77090000110 E1SA
Activity Title:	City of Galveston - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0005

Projected Start Date:

09/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

03/01/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Galveston

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$1,503.13	\$14,293.19
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Moving all setaside homebuyers to mod income homebuyers.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	77090000113 E2SA
Activity Title:	HA of San Benito - Redev Setaside

Activity Category:

Construction of new housing

Project Number:

0005

Projected Start Date:

09/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

02/28/2014

Completed Activity Actual End Date:

Responsible Organization:

Housing Authority of the City of San Benito

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$65,132.10
Total Budget	\$0.00	\$65,132.10
Total Obligated	\$0.00	\$65,132.10
Total Funds Drawdown	\$0.00	\$60,275.61
Program Funds Drawdown	\$0.00	\$60,275.61
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$665.10	\$1,995.30
Total Funds Expended	\$0.00	\$64,473.93
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall conduct the construction of two (2) new housing units within the target areas utilizing the funds provided under the corresponding Contract Activity line item in Exhibit B, Budget, resulting in two (2) owner-occupied homes.

All new housing units must meet the International Residential Codes, as required by Chapter 214, Subchapter G, of the Local Government Code and all applicable energy efficiency standards established by §2306.187 of the Texas Government Code as well as energy standards as verified by a REScheck certification. New construction single-family homes must also be compliant with the universal design features as required by §2306.514 of the Texas Government Code.

One (1) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/1	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/1	0/0	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 77090000125 E1SA
Activity Title: San Antonio Alt. Housing - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0005

Projected Start Date:

10/16/2012

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

San Antonio Alternative Housing Corporation

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$174,975.90
Total Budget	\$0.00	\$174,975.90
Total Obligated	\$0.00	\$174,975.90
Total Funds Drawdown	\$0.00	\$174,975.90
Program Funds Drawdown	\$0.00	\$17,917.33
Program Income Drawdown	\$0.00	\$157,058.57
Program Income Received	\$14,931.58	\$109,631.97
Total Funds Expended	\$0.00	\$174,975.90
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire seventeen (17) vacant properties. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Seventeen (17) of the activities shall benefit households at or below fifty percent (50%) of the current AMI, thirteen (13) at the time of homebuyer contract and four (4) at the time of rental.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	13/17
# of Parcels acquired voluntarily	0	13/17

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	13/17
# of Singlefamily Units	0	13/17

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	13/17	0/0	13/17	100.00
# Owner Households	0	0	0	13/13	0/0	13/13	100.00
# Renter Households	0	0	0	0/4	0/0	0/4	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77090000146 E1SA
Activity Title:	City of Austin - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0005

Projected Start Date:

09/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Austin

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$55,000.00
Total Budget	\$0.00	\$55,000.00
Total Obligated	\$0.00	\$55,000.00
Total Funds Drawdown	\$0.00	\$55,000.00
Program Funds Drawdown	\$0.00	\$55,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$6,418.81	\$69,466.08
Total Funds Expended	\$0.00	\$55,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire twelve (12) vacant properties. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Six (6) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		7/6	
# of Parcels acquired voluntarily	0		4/6	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		7/6	
# of Singlefamily Units	0		7/6	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	7/6	0/0	7/6	100.00
# Owner Households	0	0	0	7/6	0/0	7/6	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77090000154 E1SA
Activity Title:	City of Port Arthur - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0005

Projected Start Date:

09/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Port Arthur

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$12,112.30
Total Budget	\$0.00	\$12,112.30
Total Obligated	\$0.00	\$12,112.30
Total Funds Drawdown	\$0.00	\$12,111.50
Program Funds Drawdown	\$0.00	\$12,111.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$3,254.11	\$169,038.90
Total Funds Expended	\$0.00	\$12,112.30
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire eight (8) foreclosed and/or abandoned, demolished or vacant properties. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Eight (8) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		7/8	
# of Parcels acquired voluntarily	0		7/8	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		7/8	
# of Singlefamily Units	0		7/8	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	5/8	2/0	7/8	100.00
# Owner Households	0	0	0	5/8	2/0	7/8	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77090000164 E2SA
Activity Title:	Frazier Revitalization - Redev Setaside

Activity Category:

Construction of new housing

Project Number:

0005

Projected Start Date:

09/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Frazier Revitalization, Inc.

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$401,505.00
Total Budget	\$0.00	\$401,505.00
Total Obligated	\$0.00	\$401,505.00
Total Funds Drawdown	\$0.00	\$367,837.55
Program Funds Drawdown	\$0.00	\$327,348.76
Program Income Drawdown	\$0.00	\$40,488.79
Program Income Received	\$801.88	\$63,080.87
Total Funds Expended	\$0.00	\$401,505.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall conduct the construction of three (3) new housing units within the target area(s) utilizing the funds provided under the corresponding Contract Activity line item in Exhibit B, Budget, of this contract resulting in three (3) owner-occupied homes.

All new housing units must meet the International Residential Codes, as required by Chapter 214, Subchapter G, of the Local Government Code and all applicable energy efficiency standards established by §2306.187 of the Texas Government Code as well as energy standards as verified by a REScheck certification. New construction single-family homes must also be compliant with the universal design features as required by §2306.514 of the Texas Government Code.

Three (3) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3/3
# of Singlefamily Units	0	3/3

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	2/3	1/0	3/3	100.00
# Owner Households	0	0	0	2/3	1/0	3/3	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 77090000600 E2SA
Activity Title: GNDC - Redev Setaside

Activity Category:

Construction of new housing

Project Number:

0005

Projected Start Date:

12/11/2012

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

07/01/2014

Completed Activity Actual End Date:

Responsible Organization:

Guadalupe Neighborhood Development Corporation

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$323,000.00
Total Budget	\$0.00	\$323,000.00
Total Obligated	\$0.00	\$323,000.00
Total Funds Drawdown	\$0.00	\$323,000.00
Program Funds Drawdown	\$0.00	\$108,208.30
Program Income Drawdown	\$0.00	\$214,791.70
Program Income Received	\$1,350.00	\$13,050.00
Total Funds Expended	\$0.00	\$323,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall conduct the construction of one (1) multi-family property resulting in eight (8) renter occupied units. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

The activities shall benefit eight (8) households that are at or below fifty percent (50%) of the current AMI at the time of occupancy.

Location Description:

2711 Goodwin Avenue, Austin, TX 78702

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	8/8
# of Multifamily Units	0	8/8

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	8/8	0/0	8/8	100.00
# Renter Households	0	0	0	8/8	0/0	8/8	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77099999121 E1SA
Activity Title:	City of Seguin - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0005

Projected Start Date:

09/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Seguin2

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$20,327.80
Total Budget	\$0.00	\$20,327.80
Total Obligated	\$0.00	\$20,327.80
Total Funds Drawdown	\$0.00	\$20,327.80
Program Funds Drawdown	\$0.00	\$20,327.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$489.06	\$4,787.97
Total Funds Expended	\$0.00	\$58,353.70
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire three (3) foreclosed and/or abandoned, demolished or vacant properties. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42) , as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (73 FR 58330).

Four (4) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		4/3	
# of Parcels acquired voluntarily	0		4/3	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		4/4	
# of Singlefamily Units	0		4/4	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/4	3/0	4/4	100.00
# Owner Households	0	0	0	1/4	3/0	4/4	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77099999124 E1SA
Activity Title:	City of Waelder - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0005

Projected Start Date:

09/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

03/01/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Waelder

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$59,256.57
Total Budget	\$0.00	\$59,256.57
Total Obligated	\$0.00	\$59,256.57
Total Funds Drawdown	\$0.00	\$59,256.57
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$59,256.57
Program Income Received	\$716.91	\$44,310.24
Total Funds Expended	\$0.00	\$59,256.57
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire three (3) foreclosed and/or abandoned, demolished or vacant properties. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42) , as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Three (3) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	1/3

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	1/3
# of Singlefamily Units	0	1/3

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/3	0/0	1/3	100.00
# Owner Households	0	0	0	1/3	0/0	1/3	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77099999126 E1SA
Activity Title:	City of Huntsville - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0005

Projected Start Date:

09/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

08/31/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Huntsville

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$35,000.65
Total Budget	\$0.00	\$35,000.65
Total Obligated	\$0.00	\$35,000.65
Total Funds Drawdown	\$0.00	\$35,000.00
Program Funds Drawdown	\$0.00	\$7,000.00
Program Income Drawdown	\$0.00	\$28,000.00
Program Income Received	\$3,251.18	\$33,249.31
Total Funds Expended	\$0.00	\$35,000.65
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire ten (10) foreclosed and/or abandoned, demolished or vacant properties. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42) as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (73 FR 58330).

Five (5) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		5/5	
# of Parcels acquired voluntarily	0		5/5	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		5/5	
# of Singlefamily Units	0		5/5	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	5/5	0/0	5/5	100.00
# Owner Households	0	0	0	5/5	0/0	5/5	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	77099999128 E1SA
Activity Title:	City of San Angelo - Acquisition Setaside

Activity Category:

Acquisition - general

Project Number:

0005

Projected Start Date:

09/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

08/31/2013

Completed Activity Actual End Date:

Responsible Organization:

City of San Angelo

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$1,500.00
Total Budget	\$0.00	\$1,500.00
Total Obligated	\$0.00	\$1,500.00
Total Funds Drawdown	\$0.00	\$1,500.00
Program Funds Drawdown	\$0.00	\$750.00
Program Income Drawdown	\$0.00	\$750.00
Program Income Received	\$1,169.63	\$14,303.69
Total Funds Expended	\$0.00	\$1,726.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall acquire three (3) foreclosed and/or abandoned, demolished or vacant properties. Contractor shall carry out all acquisition of needed real property, easements, and/or rights-of-way in compliance with the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970 (42 U.S.C. Sec. 4601 et seq.) and HUD implementing regulations (24 C.F.R. Part 42), as modified by the Neighborhood Stabilization Program under the Housing and Economic Recovery Act, 2008 (FR-5255-N-01).

Two (2) of the activities shall benefit households at or below fifty percent (50%) of the current AMI at the time of homebuyer contract.

Location Description:

Contractor shall carry out the following activities in the target area(s) and specific neighborhoods identified in its Texas NSP Application.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	2/2
# of Parcels acquired voluntarily	0	2/2

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/2
# of Singlefamily Units	0	2/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	2/2	0/0	2/2	100.00
# Owner Households	0	0	0	2/2	0/0	2/2	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 0006 / Program Income

Grantee Activity Number:	77090003101 PI
Activity Title:	Texas State Affordable Housing Corporation

Activity Category:
Land Banking - Disposition (NSP Only)

Project Number:
0006

Projected Start Date:
01/29/2015

Benefit Type:
Area ()

National Objective:
NSP Only - LMMI

Activity Status:
Under Way

Project Title:
Program Income

Projected End Date:
08/31/2019

Completed Activity Actual End Date:

Responsible Organization:
Texas State Affordable Housing Corporation



Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$593,700.35
Total Budget	\$311,141.32	\$593,700.35
Total Obligated	\$311,141.32	\$410,439.82
Total Funds Drawdown	\$289,477.51	\$388,723.16
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$289,477.51	\$388,723.16
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Texas State Affordable Housing Corporation	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

NSP Program Income funds are available to address the costs and expenses to facilitate the final homebuyer loan at closing and any remaining holding costs as originally contemplated under the NSP1 contract.

Location Description:

Activity Progress Narrative:

77090003101 PI Texas State Affordable Housing Corporation conducted Land Bank activity delivery with these funds.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 77090003101 PI-F

Activity Title: TSAHC-Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

0006

Project Title:

Program Income

Projected Start Date:

01/29/2015

Projected End Date:

08/31/2019

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Texas State Affordable Housing Corporation

Overall

	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$58,265.04
Total Budget	\$23,246.12	\$58,265.04
Total Obligated	\$23,246.12	\$43,801.60
Total Funds Drawdown	\$12,436.85	\$28,574.49
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$12,436.85	\$28,574.49
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Texas State Affordable Housing Corporation	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

NSP1 Program Income funds are available to address Administration expenses for the Texas State Affordable Housing Corporation.

Location Description:

Activity Progress Narrative:

77090003101 PI-F Texas State Affordable Housing Corporation conducted Administration - Activity Delivery with these funds.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	77090003113 PI
Activity Title:	HA of San Benito - Program Income

Activity Category:

Disposition

Project Number:

0006

Projected Start Date:

10/31/2013

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Program Income

Projected End Date:

02/28/2014

Completed Activity Actual End Date:

Responsible Organization:

Housing Authority of the City of San Benito

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$4,180.80
Total Budget	\$0.00	\$4,180.80
Total Obligated	\$0.00	\$4,180.80
Total Funds Drawdown	\$3,923.88	\$3,923.88
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$3,923.88	\$3,923.88
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Housing Authority of the City of San Benito	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

NSP1 Program Income funds are available to address the costs and expenses to facilitate the final homebuyer loan at closing as originally contemplated under the NSP1 Contract.

Location Description:

n/a

Activity Progress Narrative:

77090003113 PI Housing Authority of the City of San Benito set up new activity to add Program Income for Disposition of Property, disbursed Program Income for Activity Delivery - Disposition, closing costs.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/0



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 77090003113 PI-SA
Activity Title: HA of San Benito - PI-SA

Activity Category:

Disposition

Project Number:

0006

Projected Start Date:

10/31/2013

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Program Income

Projected End Date:

10/31/2016

Completed Activity Actual End Date:

Responsible Organization:

Housing Authority of San Benito

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$15,832.08
Total Budget	\$0.00	\$15,832.08
Total Obligated	\$0.00	\$15,832.08
Total Funds Drawdown	\$15,169.22	\$15,169.22
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$15,169.22	\$15,169.22
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Housing Authority of San Benito	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

77090003113 PI-SA Housing Authority of the City of San Benito expended Program Income Set-Aside for Disposition of Property. Set up new activity to add Program Income Set-Aside for Disposition of Property.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	2	2/2



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	2	2/2
# of Singlefamily Units	2	2/2

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	77090003164 PI
Activity Title:	Frazier Revitalization, Inc. - Program Income

Activity Category:

Disposition

Project Number:

0006

Projected Start Date:

10/30/2013

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Program Income

Projected End Date:

08/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Frazier Revitalization, Inc.

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$41,316.46
Total Budget	\$41,316.46	\$41,316.46
Total Obligated	\$41,314.46	\$41,314.46
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Frazier Revitalization, Inc.	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

NSP1 Program Income funds are available to address the costs and expenses to facilitate the final homebuyer loan at closing as originally contemplated under the NSP1 Contract.

Location Description:

n/a

Activity Progress Narrative:

Acquisition and Redevelopment E1-SA, E2-SA, new contract set-up, QA review complete. Unable to move forward due to not enough funds in DRGR, funds in Housing Contract System committed by Glynis. No net change to Contract budget.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: TDHCA PI Activity Delivery

Activity Title: TDHCA PI Activity Delivery

Activity Category:

Disposition

Project Number:

0006

Projected Start Date:

04/01/2015

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Program Income

Projected End Date:

08/31/2020

Completed Activity Actual End Date:

Responsible Organization:

Texas Department of Housing and Community Affairs

Overall	Oct 1 thru Dec 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$181,950.00
Total Budget	\$0.00	\$181,950.00
Total Obligated	\$0.00	\$181,950.00
Total Funds Drawdown	\$22,716.36	\$181,950.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$22,716.36	\$181,950.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Texas Department of Housing and Community Affairs	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity will provide funds for activity delivery costs incurred directly by the Texas Department of Housing and Community Affairs

Location Description:

Texas - Statewide

Activity Progress Narrative:

TDHCA Activity Delivery

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: TDHCA PI Administration

Activity Title: TDHCA PI Administration

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

0006

Project Title:

Program Income

Projected Start Date:

08/17/2013

Projected End Date:

08/17/2014

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

TBD

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2016

N/A

To Date

\$1,286,734.24

Total Budget

\$9,200.00

\$1,286,734.24

Total Obligated

\$9,200.00

\$1,286,734.24

Total Funds Drawdown

\$10,253.05

\$1,285,840.15

Program Funds Drawdown

\$0.00

\$389,349.00

Program Income Drawdown

\$10,253.05

\$896,491.15

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$220,499.88

TBD

\$0.00

\$220,499.88

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Program Income Administration for the Texas Department of Housing and Community Affairs (TDHCA).

Location Description:

n/a

Activity Progress Narrative:

TDHCA Administrative Costs

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 0099 / Administration

Grantee Activity Number: 77090000155 F

Activity Title: City of Garland - Administration

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

0099

Project Title:

Administration

Projected Start Date:

09/01/2009

Projected End Date:

08/31/2013

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

City of Garland

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2016

N/A

To Date

\$41,604.00

Total Budget

(\$7,563.08)

\$41,604.00

Total Obligated

(\$7,563.08)

\$41,604.00

Total Funds Drawdown

\$0.00

\$41,604.00

Program Funds Drawdown

\$0.00

\$41,604.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$49,167.08

City of Garland

\$0.00

\$49,167.08



Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contractor shall ensure that the amount of the Department funds expended for all eligible project-related administration activities, including the required annual program compliance and fiscal audit does not exceed the amount specified for administration in Exhibit B, Budget.

Location Description:

n/a

Activity Progress Narrative:

77090000155 F Decrease City of Garland administration budget, funds unspent, contract closed, no net change to Recipient Contract budget.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	69
Monitoring Visits	0	69
Audit Visits	0	0
Technical Assistance Visits	0	0
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	3

